PROJECT : Construction of Data Center

LOCATION: Visayas State University, Main Campus

OWNER : Visayas State University SUBJECT : Bid Proposal Form

				UNIT COST			TOTAL UNIT	TOTAL	OVERHEAD			
DE	DESCRIPTION		UNIT	MATERIALS	LABOR	TOOLS/ EQUIP	COST (Direct)	AMOUNT (DC)	/CONT/ MISCEL	TAX	PROFIT	TOTAL BID AMOUNT
Α	MOBILIZATION/DEMOBILIZATION											
	Mobilization/Demobilization	1	lot									
										Sub-to	tal (A):	0.0
В	EARTHWORKS											
	Excavation	13	cu.m.									
	Embankment	8	cu.m.									
										Sub-to	tal (B):	0.0
С	FORMS AND SCAFFOLDING											
	Formworks and Scaffolding	1	lot									
										Sub-to	tal (C):	0.0
D	CONCRETE WORKS											
	I. FOOTING & COLUMN/PEDESTAL	8.94	cu.m									
	Cement, Portland 40kg	90	bags									
	Washed Sand	5.0	cu.m									
	3/4" Crushed Gravel	10.0	cu.m									
	Deformed bars 10mm dia. x 6meter	80	pcs.									
	Deformed bars 16mm dia. x 6meter	100	pcs.									
	Tie Wire #16	16.0	kilos									
	II. ZOCALLO	1.27	cu.m									
	Cement, Portland 40kg	13	bags									
	Washed Sand	1	cu.m									
	3/4" Crushed Gravel	2	cu.m									
	Deformed bars 10mm dia. x 6meter	45	pcs.									
	Deformed bars 12mm dia. x 6meter	33	pcs.									
	Tie Wire #16	7	kilos									
	3/4" Crushed Gravel (for ground flooring)	10	cu.m									
										Sub-tot	tal (D):	0.0
Ε	MASONRY WORKS											
	I. FOR RAMP											
	Cement, Portland 40kg	35	bags									
	Washed Sand	1.5	cu.m									
	3/4" Crushed Gravel	1	cu.m									
	CHB 6" thick	200	pcs.									
	Deformed bars 12mm dia .x 6meter	38	pcs.									
	Tie Wire #16	2	kilos									_
										Sub-tot	tal (E):	0.0

DESCRIPTION		UNIT	UNIT COST			TOTAL UNIT	TOTAL	OVERHEAD			TOTAL BID
			MATERIALS	LABOR	TOOLS/ EQUIP		AMOUNT (DC)	/CONT/ MISCEL	TAX	PROFIT	AMOUNT
F METAL WORKS											
I. FOR ROOFING COLUMN											
G.I. Anchor Bolts with Machine Bolts 20mm dia. X 0.60m	24	pcs									
II. STEEL BEAM (for Container Van)											
Wide Flange W8x67x6meters	11	pcs									
10mm thick (Base Plate)	2	sq.m.									
Miscellaneous (includes welding rods, grinding disc, etc.)	1	lot									
									Sub-tot	al (F):	0.0
G PAINTING WORKS											
I. FOR CONCRETE											
Paint Brush 4"	2	pcs									
Flat Latex Paint (2 coat)	1	gal									
Paint Thinner	1	gal									
II. FOR METAL											
Paint Brush 4"	3	pcs									
Enamel, Quick Dry	1	gal									
									Sub-tot	al (G):	0.0
TOTAL BID PRICE:								0.00			

Submitted by:	
	Bidder